

**ENGINEERING & INFRASTRUCTURE SERVICES**

**ATTACHMENT A**

**CAPITAL WORKS REPORT - JUNE, JULY &  
AUGUST 2017**

**ORDINARY MEETING**

**26 JULY 2017**

MIDCOAST COUNCIL CAPITAL WORKS PROGRAM - MONTHLY REPORT - JUNE, JULY & AUGUST 2017

	PROJECT NAME	LOCATION	DESCRIPTION	DELIVERY METHOD	COMMENTS
Projects Completed Last Month  JUNE	<b>GLOUCESTER DEPOT</b>				
	The Bucketts Way Project #84	Part of Project #84 (Stratford Bridge Approaches - up to 800m)	Federally funded (100%) project. Construction to include drainage layer, new pavement, sealing & replacement of safety fence. Reconstruction of both approaches to Stratford Bridge.	Day Labour / Sub-contract	Southern approach is complete. Northern approach to be completed late June.
	<b>TUNCURRY DEPOT</b>				
	Roundabout Construction, Tuncurry	Intersection of Kent St and Peel St, Tuncurry	Roundabout will be constructed including provision of signage and line marking. New surface will be asphalt.	Day labour / Contractor	Complete
	Toonang Ave Rehabilitation, Tea Gardens	Toonang Ave between Petrel Place and Boondelbah Rd	Road to be rehabilitated and sealed	Day Labour	Complete
	Emu Creek Bridge	Install temporary steel bridge as side track to allow load limit to be placed on existing bridge	Install temporary steel bridge	Day labour	Complete
	<b>TAREE DEPOT</b>				
AC Works	Alberts St, Victoria St, Crescent Ave, Taree	AC heavy patching and reseal.	Contract - PBM	Complete	
Wootton Crescent Drainage Improvement	Wootton Crescent Taree	Install new drainage pipes and swale to redirect stormwater away from a local flooding issue on Marsden Tce, to a less sensitive catchment.	Contract - Dicks Contracting Pty Ltd	Stormwater component complete.	

	PROJECT NAME	LOCATION	DESCRIPTION	DELIVERY METHOD	COMMENTS
Projects in Progress or to Commence this Month  JULY	<b>GLOUCESTER DEPOT</b>				
	Tate Street Reconstruction/Rehabilitation	Includes three sections from the intersection of Cemetery Road to Lowe Street	Funded by the SRV. Works include stormwater & K&G upgrades with an AC overlay.	Day Labour / Sub-contract	In progress
	SRV - Geales Bridge Deck Replacement	Geales Bridge (Dilgry River) is 38.7 km from Gloucester heading towards Scone (105.2 km from Scone) along Scone Road.	Funded by the SRV. Works include replacing the existing timber deck with a composite steel/concrete deck on existing concrete piers and abutments.	Day Labour / Sub-contract	Demolition/dismantling of deck completed, construction of new deck in progress.
	<b>TUNCURRY DEPOT</b>				
	Lee St, Bulahdelah Reconstruction	Lee St, Bulahdelah	Works will include reconstruction of the road and construction of piped stormwater drainage system	Contractor	Proposed construction time of 18 weeks. Delays due to wet weather
	Coomba Road Shoulder widening	Coomba Rd, Coomba	Road will be widened. Existing culvert will be replaced and widened to accommodate additional road width	Day Labour	Project is a Blackspot Program funded project. Delays due to wet weather. Construction of culvert commenced.
	Marine Drive Reconstruction	Marine Drive, Tea Gardens between Charles St and Myall St.	Reconstruct road and construct kerb and gutter. Includes providing an additional traffic lane to allow two way traffic adjacent to the pool. Road will be surfaced with asphalt.	Day Labour	New kerb constructed. Road pavement reconstruction works commenced
	Charles St Reconstruction	Charles St, Tea Gardens between Myall St and Marine Drive.	Reconstruct road, includes providing an additional traffic lane to allow two way traffic adjacent to the pool. Road will be surfaced with asphalt.	Day Labour	New kerb constructed. Road pavement reconstruction works commenced
	Lake Street Footpath	Various sections being completed	Construct footpath	Contractor / Day Labour	Works to be complete by the end of July.
	The Branch Lane Construction	End of bitumen near Pacific Hwy	Gravel road to be rehabilitated and sealed	Day Labour	Works commenced after being delayed by wet weather.
	Willina Rd, Bunyah	Seal gravel section at end of sealed road	Gravel road to be rehabilitated and sealed	Day Labour	Road stabilising complete. Sealing planned for 6/07/17.
	Memorial Drive, Forster	Reconstruction included renewal of kerb and gutter and path	Road to be rehabilitated and sealed	Day Labour	Underground power conduits placed. Kerb and gutter completed. Footpath works on water side being constructed. First layer of asphalt has been placed. Final asphalt layer planned to occur after school holidays.
	<b>TAREE DEPOT</b>				
	Diamond Beach Rd Reconstruction	Blackhead Rd to roundabout at Diamond Drive, Hallidays Point	Full pavement reconstruction including widening and drainage improvement.	Contract - Ditchfield	Works in progress. Scheduled for completion in September 2017.
The Bucketts Way Stage 5 including Kellys Bridge Replacement	Burrell Creek, near the intersection of Gloucester Rd.	Replace Kellys bridge with twin concrete culverts plus road reconstruction and drainage improvement.	Contract - St Hilliers	Progressing slowly due to wet conditions.	
Combined St /Dennes St - Wingham	Combined St and Dennes St - from Wynter St to Farquhar St, Wingham	Pavement rehabilitation and resurfacing.	Day Labour	Construction has recommenced after wet weather delays. Scheduled for completion in July 2017.	

	PROJECT NAME	LOCATION	DESCRIPTION	DELIVERY METHOD	COMMENTS
Projects to Commence Next Month  AUGUST	<b>GLOUCESTER DEPOT</b>				
	Hume St	Gloucester	Pavement rehabilitation and resurfacing.	Day Labour	Due to commence in August
	<b>TUNCURRY DEPOT</b>				
	The Lakes Way reconstruction	Bungwahl	Continuation of previous works. Located to the south of works completed last year.	Day Labour	Works subject to favourable weather conditions
	The Esplanade	North Arm Cove	Road will be constructed and sealed.	Day Labour	Sealing gravel road
Wattley Hill Road	Adjacent to Lakes Way intersection	Road will be reconstructed and sealed	Day Labour	Sealing gravel road	
<b>TAREE DEPOT</b>					
AC Works	Endeavour car park, Commerce / Wingham Rd intersection. Taree	AC heavy patching and reseal.	Contract - PBM	Due in August	