

ENGINEERING & INFRASTRUCTURE SERVICES

ATTACHMENT A

**CAPITAL WORKS REPORT - AUGUST,
SEPTEMBER & OCTOBER 2017**

ORDINARY MEETING

27 SEPTEMBER 2017

MIDCOAST COUNCIL CAPITAL WORKS PROGRAM - MONTHLY REPORT - AUGUST, SEPTEMBER & OCTOBER 2017

	PROJECT NAME	LOCATION	DESCRIPTION	DELIVERY METHOD	COMMENTS
Projects Completed Last Month August	GLOUCESTER DEPOT				
	Doonair Causeway	Bundook	Replacement of concrete causeway.	Day Labour	Complete
	SRV - Geales Bridge Deck Replacement	Geales Bridge (Dilgry River) is 38.7 km from Gloucester heading towards Scone (105.2 km from Scone) along Scone Road.	Funded by the SRV. Works include replacing the existing timber deck with a composite steel/concrete deck on existing concrete piers and abutments.	Day Labour / Sub-contract	Complete
	Britten St	Full length of Britten St, Gloucester	Road rehabilitation and drainage improvement.	Day Labour	Complete
	TUNCURRY DEPOT				
	Coomba Road Shoulder widening	Coomba Rd, Coomba	Road will be widened. Existing culvert will be replaced and widened to accommodate additional road width	Day Labour	Project is a Blackspot Program funded project. Culvert constructed. Road widening complete.
	Memorial Drive, Forster	Reconstruction included renewal of kerb and gutter and path	Road to be rehabilitated and sealed	Day Labour	Final asphalt placed. Finalising water garden and footpaths. Colour and stamp of raised asphalt to occur in October.
	TAREE DEPOT				
	Bohnock boat ramp	Bohnock	Boat ramp toe planks are being installed and a launching pontoon	Contract - Reecon	Boat ramp upgrade complete.
	Bootawa Dam Road Culvert	Bootawa Dam Rd, over Fatorini Creek	Repair and reinforcement of corrugated iron arched culvert.	Contract - Reecon	Complete.
AC Works	Commerce St between the hospital and Deb St	AC heavy patching and reseal.	Contract - PBM	Complete.	

	PROJECT NAME	LOCATION	DESCRIPTION	DELIVERY METHOD	COMMENTS
Projects in Progress or to Commence this Month September	GLOUCESTER DEPOT				
	Hume St	Gloucester	Pavement rehabilitation and resurfacing.	Day Labour	Due to commence in September
	TUNCURRY DEPOT				
	Lee St, Bulahdelah Reconstruction	Lee St, Bulahdelah	Works will include reconstruction of the road and construction of piped stormwater drainage system. Roundabout construction at intersection of Lee & Stroud St.	Contract - St Hilliers	Scheduled for completion in December 2017.
	Lakes Way Reconstruction, Bungwahl	South of works completed in 16/17	Reconstruct section of road including drainage improvements	Day Labour	Commenced
	Marine Drive Reconstruction	Marine Drive, Tea Gardens between Charles St and Myall St.	Reconstruct road and construct kerb and gutter. Includes providing an additional traffic lane to allow two way traffic adjacent to the pool. Road will be surfaced with asphalt.	Day Labour	Gravel road pavement works complete and sealed. Works commenced on raised intersections and crossing points. Asphalt planned for mid September
	Charles St Reconstruction	Charles St, Tea Gardens between Myall St and Marine Drive.	Reconstruct road, includes providing an additional traffic lane to allow two way traffic adjacent to the pool. Road will be surfaced with asphalt.	Day Labour	Gravel road pavement works complete and sealed. Works commenced on raised intersections and crossing points. Asphalt planned for mid September
	Wattley Hill Road	Adjacent to Lakes Way intersection	Road will be reconstructed and sealed	Day Labour	Gravel section of road will be reconstructed and sealed. Plan to commence late September.
	TAREE DEPOT				
	Harrington Rd Reconstruction	Harrington Rd between Christies Lane and 300m west of Longworths Rd.	Full pavement reconstruction including widening and drainage improvement.	Contract - Eire	Site establishment in September with construction works commencing towards the end of the month.
Diamond Beach Rd Reconstruction	Blackhead Rd to roundabout at Diamond Drive, Hallidays Point	Full pavement reconstruction including widening and drainage improvement.	Contract - Ditchfield	Works in progress. Scheduled for completion in October 2017.	
The Bucketts Way Stage 5 including Kellys Bridge Replacement	Burrell Creek, near the intersection of Gloucester Rd.	Replace Kellys bridge with twin concrete culverts plus road reconstruction and drainage improvement.	Contract - St Hilliers	In progress. Expected completion October 2017.	
Bohnock boat ramp car park	Bohnock	Construction of a car park will organise and increase parking allocation for cars and boat trailers.	Day Labour	The car park works are being undertaken by Ops North and are scheduled for completion in October.	
Combined St /Dennes St - Wingham	Combined St and Dennes St - from Wynter St to Farquhar St, Wingham	Pavement rehabilitation and resurfacing.	Day Labour	AC final seal is scheduled for September.	

	PROJECT NAME	LOCATION	DESCRIPTION	DELIVERY METHOD	COMMENTS
Projects to Commence Next Month October	GLOUCESTER DEPOT				
	Callaghans Creek Bridge	Callaghans Creek	Replace existing timber bridge with concrete structure.	Day Labour	Scheduled to commence in October.
	TUNCURRY DEPOT				
	The Esplanade	North Arm Cove	Road will be constructed and sealed.	Day Labour	Sealing gravel road
	Reseal Preparation - Forster/Tuncurry	Various streets - Forster and Tuncurry	Prepare roads for resealing	Day Labour	Preparations for urban resealing program when weather permits.
	Reseal Preparation - Stroud	Various streets and rural roads - Stroud	Prepare roads for resealing	Day Labour	Preparations for urban and rural resealing program when weather permits.
TAREE DEPOT					
Manning Point Boat ramp	Manning Point	Install pontoon and improve car park	Day Labour / Contract	Boat ramp upgrade and pontoon installation due in October.	
Pelican Bay Bridge	Mitchells Island	Replace timber culvert with concrete pipes.	Day Labour	By-road has been constructed and bridge replacement is scheduled in October	