

Project	Location	Scope of Works	Current Phase	Construction		Project Status	Current Progress	Financial Status	Financial Commentary
				Start	Finish				
Special Projects									
Northern Gateway - Roundabout - stage 1	Cundletown	Construction of Princes St roundabout	Planning - 2	Dec-20	Apr-21		Tender report prepared for December meeting for awarding contract.		
Northern Gateway - Roundabout - stage 2	Cundletown	Construction of 2 lanes of bypass road up to industrial access road	Planning - 1	Apr-21	Jun-21		Detailed design underway.		
Northern Gateway - Off/On Ramps	Cundletown	Upgrade of on/off ramps for Pacific Highway	Initiation				TfNSW is developing design.		
Northern Gateway - Cundletown Bypass	Cundletown	Construction of the remainder of the Cundletown bypass road	Initiation				Concept design being prepared.		
The Lakes Way/Blackhead Rd - Roundabout	Rainbow Flat/Darwank/Hallidays Point	Scope of works to be finalised - provisionally a 2 lane roundabout for an 80km/hr speed zone	Planning - 1	Apr-21	Sep-21		Scope and concept design being developed following capacity analysis of options and discussion with TfNSW.		
Cedar Party Creek Bridge	Wingham	Replacement of a low level timber bridge with a new bridge at a higher level that reduces flood impacts and services the heavy vehicle network more effectively.	Initiation				Awaiting notification of grant funding to proceed with design development for the current proposal.		
Urban Construction									
Dogwood Road	Bungwahl	Combined with Horse Point Road (rural construction) - 6m seal - project is to reduce sediment loads on Smiths Lake - 1400m.	Planning - 1	Oct-20	Dec-20		Pavement design being developed. Environmental constraints being identified.		
Forest Lane	Old Bar	Construction of a bitumen sealed road between Saltwater Rd and currently constructed section of Forest Lane, approx. 600m. Phased construction of intersection with Saltwater Rd.	Initiation				Project scope being developed.		
Settlers Way	Tea Gardens	TBA	Initiation				Project scope being developed.		
Urban Rehabilitation									
Queen Street - Stage 3	Gloucester	Reconstruction of road pavement from Church St to Barrington St, including K&G and drainage works - approx. 210m	Close Out	Feb-20	Sep-20		Completed.		Some variations due to poor subgrade have been experienced.
Primrose Street	Wingham	Reconstruction of road pavement from Isabella St to Cagnet St, upgrade stormwater and replace sections of K&G - approx 340m	Execution	Mar-20	Dec-20		project programmed to be completed prior to Christmas.		Poor subgrade and unplanned improvements to kerb and gutter have resulted in additional expenses.
Farquhar Street	Wingham	Reconstruction of road pavement from Bent St to Queen St, including K&G - approx. 450m	Planning - 2	Mar-21	Jun-21		Construction programmed to commence after improvement works completed at McCulloch Carpark - now externally funded.		
Cornwall St/Marathon St/Olympia St	Taree	Reconstruction of road pavement from Whitbread St to Whitbread St, including K&G - approx. 290m	Execution	Aug-20	Dec-20		Project programmed to be finished prior to Christmas.		
Muldoon Street - Stage 1	Taree	Reconstruction of road pavement from Railway Crossing to Whitbread St, replace sections of K&G, install section of drainage blanket, asphalt surface - approx. 540m	Close Out	May-20	Aug-20		Completed.		
Muldoon Street - Stage 2	Taree	Reconstruction of road pavement from Patricia Avenue to Whitbread St, including K&G - approx. 520m	Planning - 2	Mar-21	Jul-21		Design underway, utilities needing to be relocated and stormwater upgrades, Fixing Local Roads funding available this financial year.		
Muldoon Street - Stage 3	Taree	Reconstruction of road pavement from Wingham Rd to Railway Crossing, asphalt surface - approx. 400m	Planning - 2	21/20			Currently programmed for next financial year.		
Blackhead Rd	Blackhead/Hallidays Point	Reconstruction of road pavement from Diamond Beach Rd to start of K&G on LHS near caravan park entrance, including widening - approx. 400m	Execution	Jun-20	Feb-21		Drainage works completed, works being hibernated across school holidays. Pavement works to be undertaken in February 2021.		
Clements St	Gloucester	Reconstruction of road pavement from roundabout to Ravenshaw St, including balance of K&G and subsoil drainage - approx. 250m	Planning - 1	TBA	TBA		Design complete, Cost estimate completed, Job currently on hold awaiting sufficient funds to commence. Propose to undertake after Reservoir decommissioning has been completed, which is a source of groundwater that has damaged the existing road pavement..		Detailed investigations have identified extent of works to be undertaken are more extensive than originally scoped.
Cowper St - stage 1	Taree	Mixture pavement reconstruction/asphalt overlay between Manning River Drive to St Vincent St, including footpath work and upgrades to drainage and refreshing traffic management infrastructure - approx. 500m	Planning - 1	Apr-21	Jul-21		Design consultant engaged.		
Cowper St - stage 2	Taree	Mixture pavement reconstruction/asphalt overlay between St Vincent St to Oxley St, including footpath work and upgrades to drainage and refreshing traffic management infrastructure - approx. 210m	Planning - 1	Jul-21	Sep-21		Design consultant engaged. Currently programmed for next financial year.		
Victor Ave	Forster	Reconstruction of road pavement and asphalt surface between Murray Ave and Royal Cl - approx. 450m	Planning - 1	Feb-21	Apr-21		Design finalised.		

Project	Location	Scope of Works	Current Phase	Construction		Project Status	Current Progress	Financial Status	Financial Commentary
				Start	Finish				
Cavill Ave	Forster	Reconstruction of road pavement and asphalt surface between King George Parade and Elizabeth Parade - approx. 285m	Planning - 1	Apr-21	May-21		Design finalised.		
Coorilla St	Hawks Nest	Reconstruction of road pavement from Coorilla St through to park amenities and Caravan Park, upgrade parking and signage, asphalt - approx. 200m	Planning - 1	Mar-21	Apr-21		Design finalised.		
Ogden St	Tea Gardens	Reconstruction of road pavement from Witt St to Hagon St, formalise school parking, asphalt, drainage upgrade, resurface Hagon St with asphalt - approx. 110m + 60m	Planning - 1	Feb-21	Mar-21		Design finalised.		
Likely St	Forster	Reconstruction of road pavement from Kularoo Dr to existing K&G, widening road pavement, K&G, asphalt, reinstate traffic calming, install required drainage systems, rectify traffic signage - approx. 500m	Planning - 1	Mar-21	May-21		Design underway, project being split due to private development impacts.		
Pipers Bay Dr	Forster	Reconstruction of road pavement between Carribean Ave and Victor Ave, asphalt - approx. 250m	Planning - 1	Feb-21	Mar-21		Design finalised.		
York St	Taree	Roundabout at intersection with Pulteney St, Blackspot funded - drainage upgrades may be needed	Planning - 1	TBA	TBA		Project design commenced. Drainage investigations underway.		
Rural Rehabilitation									
Hannam Vale Rd	Moorland	Reconstruction of road pavement and widening of sealed pavement, from Bradleys Ln to Brays Ln - approx. 1020m	Close Out	May-20	Sep-20		Completed.		
Nowendoc Rd	Mt George	Reconstruction of road pavement and widening of sealed pavement, Norwood Ln to Black Flat Ln - approx. 1200m	Planning - 1	TBA	TBA		Naturally occurring asbestos present onsite, enhanced management plans to be developed for WHS compliance.		
Markwell Road - stage 1	Bulahdelah	Reconstruction of road pavement, to Frys Creek Rd - approx. 1500m	Planning - 1	Jun-21	Sep-21		Pavement design ready.		
Markwell Road - stage 2	Bulahdelah	Reconstruction of road pavement, from Frys Creek Rd to Myall River - approx. 980m	Initiation	Sep-21	Nov-21		Project design being initiated.		
Waukivory Rd	Gloucester	Reconstruction of road pavement, starts approx. 1100m from The Bucketts Way - approx. 1130m	Close Out				Completed.		
Harrington Rd	Cooperook	Reconstruction of road pavement, approx. from Anthonys Ln past Clunes Ln - approx. 1020m	Planning - 1	May-21	Jul-21		Project design commenced.		
Bullocky Way	Failford	Reconstruction of road pavement, starts at quarry and beyond Blackbutt Dr - approx. 535m	Planning - 1	Jan-21	Feb-21		Pavement design underway.		
Boomerang Dr	Blueys Beach	Reconstruction of road pavement, from The Lakes Way - approx. 750m	Planning - 1	May-21	Aug-21		Scope of project being finalised. Delivery timing impacted by adjacent development as design will need to be adjusted to reflect DA conditions.		
Lansdowne Rd	Cundletown	Reconstruction of road pavement, from Brimbin Rd to Old Lansdowne Rd, stabilise and overlay, min 7m width - approx. 1040m	Planning - 1	Mar-21	May-21		Project design commenced.		
Waitui Road	Hannam Vale/Waitui	TBA - approx. 3km	Planning - 1	May-21			Preliminary design completed.		
Tinonee Rd	The Bight	Reconstruction of road pavement, from The Bight Bridge to Browns Close, stabilise and overlay, min 6m - approx. 580m	Planning - 1				Potential project being initiated in preparation for funds being made available during financial year.		
Rural Construction									
Wattley Hill Rd	Bungwahl	Construction of a sealed road pavement, from Topi Rd to Barbies Rd, min 6m width, pavement overlay - approx. 970m	Execution	Oct-20	Feb-20		Pavement widening prior to Christmas with drainage works. Pavement works in New Year.		
Upper Myall Rd - Stage 1	Upper Myall	Construction of a sealed road pavement - extends beyond Little River bridge and Manning Hill Rd - approx. 2.0km	Planning - 2	Aug-21	Sep-21		Designs being developed.		
Upper Myall Rd - Stage multiple	Upper Myall/Waukivory	Construction of a sealed road pavement - Manning Hill Rd to Waukivory Rd - approx. 11.2km	Planning - 1				Strategy being developed for remainder of unsealed portion of road. Forward funding assigned, as projects identified and finalised, works to progress as resources become available.		
Horse Point Rd	Bungwahl	Construction of a sealed road pavement, in conjunction with Dogwood Rd (Urban Const.) - approx. 170m	Planning - 1	Oct-20	Dec-20		Pavement design being developed.		
Bombah Pt Rd	Bombah Point	Construction of a sealed road pavement - from end of existing seal for approx. 2.4km to National Park boundary	Planning - 2	Jan-21	Feb-21		Design completed, REF being prepared.		
Regional Rehabilitation									
Avalon Rd - stage 2	Krambach	Reconstruction and upgrade to road pavement from Krambach to Paterson Lane, includes Fire Station Rd (with change to intersection layout/priority) - approx. 2km	Execution	Mar-20	Dec-20		The second section of this project, at the Krambach end of the site, was sealed in early September. Works are continuing on the remainder of the project with completion programmed for early November.		
Avalon Rd - stage 3	Dyers Crossing	Reconstruction and upgrade to road pavement from Idalorn Close to Wrights Lane - approx. 1.8km	Planning - 2	Jan-21			Tender report prepared for December meeting for awarding contract.		
Avalon Rd - stage 4	Dyers Crossing	Reconstruction and upgrade to road pavement from Wrights Lane to Wallanbah Rd - approx. 1.5km	Planning - 2		Jun-21		Tender report prepared for December meeting for awarding contract.		

Project	Location	Scope of Works	Current Phase	Construction		Project Status	Current Progress	Financial Status	Financial Commentary
				Start	Finish				
Old Bar Rd - stage 2	Pampoolah	Reconstruction and upgrade to road pavement from motorcycle club to Redbank Cemetery - approx. 820m	Planning - 2	Mar-21	May-21		Structural design of culvert extensions to be finalised, RFQ to be conducted for civil works once finalised.		
Old Bar Rd - stage 4	Pampoolah /Old Bar	Reconstruction and upgrade to road pavement from Redbank Cemetery to Metz Rd - approx. 1.5km	Planning - 2	2021/2022			Design being finalised and services require relocation. Road safety audits being undertaken to finalise scope of works.		
Old Bar Rd - stage 5	Old Bar	Reconstruction and upgrade to road pavement from Manning Point Rd to Saltwater Rd - approx. 900m	Planning - 1				Design being initiated.		
Old Bar Rd - stage 6	Old Bar	Reconstruction and upgrade to road pavement from Saltwater Rd to Wyden St - approx. 1.1km	Initiation				Survey complete, concept design being developed.		
Stroud Hill Rd - stage 2	Nooroo	Reconstruction and upgrade to road pavement from Nevilles Rd to rail bridge - approx. 3.15km - to be undertaken in stages	Planning - 2				Design being finalised.		
Wingham Rd - stage 2	Taree	Reconstruction and upgrade to road pavement from Cedar Party Rd to Potoroo Dr - approx. 520m	Planning - 2	TBA	TBA		Design being finalised.		
Wingham Rd - stage 3	Taree	Reconstruction and upgrade to road pavement from Potoroo Dr to Hargreaves Dr - approx. 410m	Planning - 2				Design being finalised. RFQ issued		
Wingham Rd - stage 4	Taree	Upgrade to the intersection with Kolodong Rd, scope being considered	Planning - 1				Concept being developed for potential future works.		
Manning River Drive - stage 1	Taree	Reconstruction and upgrade road pavement from Biripi Way to Stitts Creek Bridge, construction of service road and footpath/cycleway - stage 1 is service road and necessary works to support operation	Planning - 2	Dec-20	Feb-21		RFQ awarded for construction to commence prior to Christmas.		
Manning River Drive - stage 2	Taree	Reconstruction and upgrade road pavement from Biripi Way to Stitts Creek Bridge, footpath/cycleway	Planning - 1				Concept design finalised. Will require future funding.		
Isabella St - stage 1	Wingham	Reconstruction and upgrade to road pavement from Dennes St to Primrose St, including streetscape works, drainage - approx. 300m	Planning - 2	Apr-21	Jun-21		Design being progressed. Significant drainage works to be undertaken.		
Isabella St - stage 2	Wingham	Reconstruction and upgrade to road pavement from Wynter St to Primrose St, including streetscape works - approx. 380m	Planning - 2				Design being progressed for delivery next financial year.		
Wingham Rd - Youngs Rd	Wingham	Reconstruction and upgrade to road pavement, from 300m west of Youngs Rd to the east, upgraded intersection treatment, road widening - approx. 1.4km	Planning - 2	Apr-21	Aug-21		Design being finalised, adjustments to meet road safety requirements. RFT advertising for March 2021 Council meeting.		
Gloucester Rd - Bootawa Rd sth - Stage 1	Burrell Creek	Reconstruction and upgrade to road pavement from Bootawa Rd to Latimores Rd + additional section nth of Bo Bo Ck, widening of road pavement - approx. 1070m	Close Out	May-20	Aug-20		Completed.		
Gloucester Rd - Bootawa Rd sth - Stage 2	Burrell Creek	Final scope of works to be finalised	Initiation				Awaiting brief, programmed to be delivered 2021/22.		
The Lakes Way Corridor									
The Lakes Way (north) - stage 1	Rainbow Flat	Reconstruction of road pavement from Blackhead Rd to Chelmsbrook Rd, asphalt - approx. 810m	Close Out	Jun-20	Aug-20		Completed		
The Lakes Way (north) - stage 2	Rainbow Flat	Reconstruction of road pavement from Chelmsbrook Rd to Red Oak Rd - approx. 400m	Planning - 2	TBA	TBA		Design being finalised.		
The Lakes Way (north) - stage 3	Rainbow Flat	To be determined, located between Red Oak Dr and Pacific Highway	Initiation				Scope of works to be identified.		
The Lakes Way - Palm Lakes - stage 1	Forster	Construction of new culvert to facilitate realignment of Dunns Ck, including approach works from the north - approx. 240m	Planning - 2	Apr-21	Jun-21		Design being finalised (structural certification outstanding). Electrical contractors engaged to relocate services.		
The Lakes Way - Palm Lakes - stage 2	Forster	Construction of new roundabout with Southern Parkway and Palms Lake entrance - approx. 130m + side roads	Planning - 2	Jun-21	Oct-21		Design being finalised.		
The Lakes Way - Palm Lakes - stage 3	Forster	Construction of southern approach to existing culvert - approx. 350m	Planning - 1				Design being developed, to be delivered in the future.		
The Lakes Way - Palm Lakes - stage 4	Forster	Removal of old culvert and construction of new pavement- approx. 70m	Planning - 1				Design being developed, to be delivered in the future.		
The Lakes Way - Boolambayte - stage 1	Boolambayte	Reconstruction and upgrade to road pavement from Sawpit Rd towards Pacific Highway, widening and upgrade to stormwater - approx. 3.6km - 1.5km	Planning - 2	2021/22			Design being finalised, to be delivered next financial year.		
The Lakes Way - Boolambayte - stage 2	Boolambayte	Reconstruction and upgrade to road pavement from Sawpit Rd towards Pacific Highway, widening and upgrade to stormwater - approx. 3.6km - 2.1km	Planning - 2	2022/23			Design being finalised, to be delivered in a future financial year.		
The Lakes Way - Wattle Hill Rd	Mayers Flat	Reconstruction and upgrade to road pavement from Wattle Hill Rd towards Pacific Highway in two sections - approx. 610m + 540m	Planning - 2	Apr-21	Jun-21		Design being finalised.		
The Lakes Way - Mayers Flat	Mayers Flat	Reconstruction and upgrade to road pavement at Parsons Rd - approx. 1350m	Close Out	Apr-20	Oct-20		Completed		
The Bucketts Way Corridor									
LP02 - stage 3	Tinonee	Reconstruction of road pavement between Tinonee and Bootawa Rd, widening of box culvert, road realignment/widening - approx. 1,200m	Planning - 2	Dec-20	Mar-21		RFQ being awarded.		
LP02 - stage 4	Hillville/ Bootawa	Reconstruction of road pavement from Bootawa Rd for approx. 675m, includes road widening	Planning - 1				Design being finalised, to be delivered next financial year.		
Reidsdale	Stroud Road	Reconstruction and upgrade to road pavement from Reidsdale Rd north, pavement widening, K&G - approx. 340m	Close Out	Aug-20	Oct-20		Completed.		

Project	Location	Scope of Works	Current Phase	Construction		Project Status	Current Progress	Financial Status	Financial Commentary
				Start	Finish				
St Clairs	Stroud	Reconstruction and upgrade to road pavement at St Clairs Rd, pavement widening, intersection upgrade - approx. 1000m	Execution	Oct-20	Feb-21		Water utilities relocated, site establishment commenced.		
Mill Creek	Stroud	Reconstruction and upgrade to road pavement from Mill Ck Bridge for 1.4km north - joins St Clairs, intersection upgrades, K&G, stormwater - approx. 1.4km	Planning - 1	Feb-21	Apr-21		Design being prepared.		
Allworth	Allworth	Reconstruction and upgrade to road pavement including passing lanes, works in two section @ Allworth Intersection and from Ironstone Rd south, pavement widening, intersection upgrade - approx. 600m + 425m	Planning - 2	Apr-21	Jun-21		Design being finalised.		
Stoney Creek	Limeburners Creek	Reconstruction and upgrade to road pavement either side of Stoney Ck Bridge and Fords Road, pavement widening - approx. 1.9km	Planning - 1	TBA	TBA		Design being prepared.		
Faukland - Broadgully (84)	Stratford /Forbesdale	Reconstruction and upgrade to road pavement in two sections, 1km north of Avon River bridge to 700m past railway bridge + Faulklands Rd sth for 1km, pavement widening - total approx. 3km	Execution	Aug-20	Mar-21		Works have recommenced on-site.		
Weismantels	Weismantels	Reconstruction and upgrade to road pavement, 400m north of Martins Crossing Rd to 500m of Weismantels Rd, passing lanes, pavement widening - total approx. 1.5km	Planning - 2	Mar-21	Aug-21		Land resumptions being finalised and finalising design for tender documentation.		
Forbesdale (71/72)	Forbesdale	Reconstruction and upgrade to road pavement, Wellards Lane to Faukland Rd, pavement widening - total approx. 3.0km	Planning - 2	Mar-21	Aug-21		Design being finalised.		
Thunderbolts Way Corridor									
Project No. 1 - Giro - stage 2	Baxters Ridge /Bretti	Reconstruction and upgrade to road pavement, significant safety improvements, from Giro Rd extending north - approx. 2km	Planning - 2				Lvl 3 Road Safety Audit being reviewed by TfNSW, land resumptions to be undertaken before works commencing.		
Project No. 2	Mares Run	Reconstruction and upgrade to road pavement, at Hell Hole Rd & CPT 5 Rd (nth) - approx. 2km	Execution	Nov-20	Jan-21		Works Scoped and agreed too, replace existing Kerb and Gutter, replace wire rope to guardrail, new asphalt overlay, shoulder and open drain rehabilitation, and new linemarking.		
Project No. 4 - Carsons Lookout	Mares Run/ Baxters Ridge	Reconstruction and upgrade to road pavement, at Baxters Ridge Rd, in two sections (430m & 970m) - approx. 1.4km	Planning - 2	May-21	Aug-21		Scope of works finalised with Transport Assets. Design being finalised.		
Project No. 6	Tibbuc	Reconstruction and upgrade to road pavement, from approx. 300m south of Woko Rd and extends to the south, minor realignment works - approx. 1.5km	Planning - 2	Dec-20	May-21		Detailed design currently underway. Preliminary advance works being commenced prior to Christmas.		
Project No. 9	Baxters Ridge	Reconstruction and upgrade to road pavement, approx 1.2km north of Mountain Ck Trail - approx. 600m	Planning - 2				Scope of works finalised with Transport Assets. Guardrail installation to be undertaken.		
Project No. 12a	Barrington	Reconstruction and upgrade to road pavement, Argyl Street, K&G, widening - approx. 420m	Execution	May-20	Sep-20		Completed.		
Project No. 12b	Rookhurst	Reconstruction and upgrade to road pavement from southern side Gloryvale Bridge (extending south) - approx. 490m	Planning - 1				RFQ for design awarded.		
State Road - RMCC Works									
Asphalt overlay	Darawank	Awaiting advice from TfNSW	Planning - 1	TBA	TBA		Awaiting advice from TfNSW		
Failford Rd	Failford	Pavement reconstruction between Drut Rd and Mill Rd, including upgrades to roads safety, approx 680m	Planning - 2	Dec-20	Mar-21		RFQ awarded.		
Bridges									
Possum Brush Rd Bridge No. 02	Possum Brush	Replacement of timber bridge with 2 lane concrete bridge on Possum Brush Rd over Bungwahl Creek, single span 18m length, width 7.2m	Close Out	Oct-19	Jun-20		Completed		
Emu Creek Bridge	Crawford River	Replacement of timber bridge with 2 lane concrete bridge on Booral Rd over Emu Creek, two spans of 18m (36m total), width 7.2m	Execution	Feb-19	Aug-20		Completed		
Burrell Creek Bridge	Burrell Creek	Replacement of timber bridge with 2 lane concrete bridge on Kimbriki Rd over Burrell Creek, three spans of 15m (45m total), width 7.2m	Close Out	Nov-19	Jul-20		Completed		
McQueen Bridge	Number One	Replacement of timber bridge with 2 lane concrete bridge on Nowendoc Rd over Rowley's River, three spans of 15m (45m total), width 7.2m	Execution	May-20	Oct-20		Roadworks commenced, completion during October.		
Reltons Bridge	Wards River	Replacement of timber bridge with 2 lane concrete bridge on Johnsons Ck Rd over Mammy Johnsons River, single span of 18m, width 7.2m	Execution	Jun-20	Sep-20		Completed		
Wards River Bridge	Wards River	Replacement of timber bridge with 2 lane concrete bridge on Terreel Rd over Wards River, two spans of 18m (36m total), width 7.2m	Execution	Feb-20	Sep-20		Completed		
Gunyah Causeway	Bobin	Reconstruction of concrete causeway on Gunyah Road over Dingo Creek	Planning - 2	Sep-21	Dec-21		Programmed for Sept. 2021. Redesign required.		
Browns Creek Bridge	Firefly	Replacement of timber bridge with 2 lane concrete bridge on Bunyah Rd over Wallamba River, two spans of 18m (36m total), width 7.4m	Execution	Jun-20	Dec-20		Deck poured and parapets being formed. Road approach works underway.		
Deep Creek Bridge	Wherrol Flat	Replacement of timber bridge with 2 lane concrete bridge on Wherrol Flat Rd over Deep Creek, two spans of 18m (36m total), width 7.2m	Execution	May-20	Dec-20		Bridge complete, road approach works being finalised.		
Ashlea Bridge	Wherrol Flat /Wingham	Replacement of heritage listed concrete bridge with 2 lane concrete bridge on Wherrol Flat Rd over Dingo Creek, five spans for a total 104m length - Super T, width 7.2m	Planning - 1				Concept scope of works being developed.		

Project	Location	Scope of Works	Current Phase	Construction		Project Status	Current Progress	Financial Status	Financial Commentary
				Start	Finish				
Bundacree Creek Bridge	Minimbah	Replacement of timber bridge with 2 lane pre-cast concrete culvert on Minimbah Rd over Bundacree Creek, length 11.3m, width 7.2m	Planning - 2	Apr-21	Jun-21		Construction package ready. Works programmed.		
Sheathers Bridge	Hannam Vale	Replacement of temporary steel deck bridge with 1 lane concrete bridge on Hannam Vale Rd over Stewarts River, single span 15m, width 7.2m	Planning - 1	Feb-21	May-21		Design to be finalised prior to Christmas.		
The Falls Bridge	Elands	Replacement of timber bridge with 2 lane concrete bridge on Glenwarrin Rd over Brinawa Creek, single span of 15m, width 7.2m	Planning - 1	Jun-21	Sep-21		Design initiated.		
Teatree Ck Bridge	Topi Topi/Bungwahl	Replacement of timber bridge with 2 lane pre-cast concrete culvert on Wattley Hill Rd over Teatree Creek, length 15m, width 7.2m	Planning - 1	Nov-20	Feb-21		Works to be completed in conjunction with roadworks on Wattley Hill Rd.		
Cox Bridge	Caparra	Replacement of timber bridge with 2 lane concrete bridge on Caparra Rd over Caparra Creek, three spans of 15m (45m total), width 7.2m	Planning - 1	TBA	TBA		Geotech study has been initiated.		
Little Tiri Bridge	Knorrit Flat	Replacement of timber bridge with 2 lane concrete bridge on Tiri Rd over an unnamed waterway, single span of 15m, width 7.2m	Planning - 1	TBA	TBA		Geotech study has been initiated.		
Parsons Bridge	Bucca Wauka/ Bunyah	Replacement of timber bridge with 2 lane concrete bridge on Little Bunyah Road/Willina Rd over Bunyah Creek, single span of 10m, width 7.2m	Execution	Nov-20	Mar-21		Contract awarded.		
Fairbairns Bridge	Forbesdale	Replacement of timber bridge with 2 lane concrete bridge on Fairbairns Rd over Avon River, two spans of 9m (18m total), width 7.2m	Execution	Nov-20	Mar-21		Contract awarded.		
Killabakh Creek Bridge	Cedar Party	Replacement of timber bridge with 2 lane concrete bridge on Yarratt Rd over Killabakh Creek, single span of 11m, width 7.2m	Planning - 1				Grant funding just announced.		
Cox Bridge	Caparra	Replacement of timber bridge with 2 lane concrete bridge on Caparra Rd over Caparra Creek, four spans of 40m total length, width 7.2m	Initiation				Grant funding just announced.		
Little Tiri Bridge	Knorrit Flat	Replacement of timber bridge with 2 lane concrete bridge on Tiri Rd over unnamed waterway, two spans of 30m total length, width 7.2m	Initiation				Grant funding just announced.		
Lilly Pilly Bridge	Booral/ Stroud	Replacement of timber bridge with 2 lane pre-cast concrete culverts with headwalls and soil overfill on Booral-Washpool Rd over Lilly Pilly Creek, length approx. 6m, width 7.2m	Initiation				No current funding, preliminary/detailed design in prep for future grant funding.		
Lauries Bridge No.01	Moppy	Replacement of timber bridge with 1 lane concrete bridge on Moppy Creek Rd over Barrington River, single span of 21m, width 5m	Initiation				No current funding, preliminary/detailed design in prep for future grant funding.		
Yellokok bridge	Moppy	Replacement of timber bridge with 1 lane concrete bridge on Moppy Rd over Yellokok Creek, single span of 7.5m, width 5m	Initiation				No current funding, preliminary/detailed design in prep for future grant funding.		
Deadbird	Coneac/ Dewitt	Replacement of timber bridge with 1 lane concrete bridge on Curricabark Rd over Wildcattle Creek, single span of 9.2m, width 5m	Initiation				No current funding, preliminary/detailed design in prep for future grant funding.		
Kings Creek Bridge	Krambach	Replacement of timber bridge with 1 lane concrete bridge on Bidners Lane over Kings Flat Creek, two spans of 16m (32m total), width 5m	Initiation				No current funding, preliminary/detailed design in prep for future grant funding.		
Wrights Lane	Dyers Crossing	Natural Disaster Project located on Wrights Lane over Nabiac Creek. Installation of precast concrete culvert.	Execution	TBA	TBA		Works almost completed.		
Craven Close	Gloucester	Natural Disaster Project located on Craven Close at unnamed waterway. Installation of precast concrete culvert.	Execution	TBA	TBA		Works almost completed.		
Mooral Ck Bridge #6		Natural Disaster Project located on Moorall Ck Rd at unnamed waterway. Installation of precast concrete culvert.	Planning - 1	TBA	TBA		Scope of works being developed, design being sourced.		
Other Internal Council Works									
Dredging program - Tuncurry	Tuncurry	Dredging of Tuncurry navigation channel, 7,000m³ to be relocated to Nine Mile Beach	Planning - 1	TBA	TBA		Works awaiting issue of licence.		
Dredging program - Myall River	Hawks Nest	Dredging of the eastern channel of 120,000m³, 100,000m³ to stockpile and 20,000m³ to Jimmys Beach	Close Out	May-20	Oct-20		Works on program to finish during October.		
Dredging program - Farquar	Farquar	Maintenance dredging of three sites at Farquhar Inlet a total of 20,000m³, Manning River South site spoil being relocated to an adjacent sand island, Scotts Creek and Farquhar Park Channel spoil being relocated to the surf zone at Old Bar Beach	Planning - 2	May-21	Jun-21		Licence issued, REF constraints restrict works to non bird breeding season.		
Bucketts Way Landfill - New Cell	Tinonee	Construction of a new landfill cell at The Bucketts Way Landfill	Planning - 1	TBA	TBA		Initiation of support for waste management team.		
Public Place Litter Bin Enclosures									
Tuncurry Mens Shed - solar power		Community Solar Project - 40kW to be installed on Tuncurry Waste Transfer Station roof. It is anticipated that this will fully power the complete footprint of the Tuncurry Waste Transfer Station, with excess power fed back into the grid	Planning - 1	TBA	TBA		Engaging market to finalise design.		
CPTIGS - Bus Stops	Various	2 new bus shelters (Lambard St, Coloongolook and Lake St - The Sanctuary, Forster) and 10 shelter upgrades under Country Passenger Transport Infrastructure Grants Scheme	Initiation	TBA	TBA		Grant funding just announced		

LEGEND

Project Status	Financial Status	Current Phase
Not programmed for construction this financial year	Expenditure forecast within original budget	Initiation

Initial scope of works being developed and approved.

