

Project	Location	Scope of Works	Current Phase	Construction		Project Status	Current Progress	Financial Status	Financial Commentary
				Start	Finish				
Special Projects									
Northern Gateway - Roundabout - stage 1	Cundletown	Construction of Princes St roundabout	Planning - 2	Dec-20	Apr-21		Design finalised in prep for relocating services and commencing tender process, target report to December Council meeting.		
Northern Gateway - Roundabout - stage 2	Cundletown	Construction of 2 lanes of bypass road up to industrial access road	Planning - 2	Apr-21	Jun-21		Detailed design underway.		
Northern Gateway - Off/On Ramps	Cundletown	Upgrade of on/off ramps for Pacific Highway	Initiation				TfNSW is developing design.		
Northern Gateway - Cundletown Bypass	Cundletown	Construction of the remainder of the Cundletown bypass road	Initiation				Concept design being prepared.		
The Lakes Way/Blackhead Rd - Roundabout	Rainbow Flat/Darwank/Hallidays Point	Scope of works to be finalised - provisionally a 2 lane roundabout for an 80km/hr speed zone	Initiation	Apr-21	Sep-21		Scope and concept design being developed.		
Cedar Party Creek Bridge	Wingham	Replacement of a low level timber bridge with a new bridge at a higher level that reduces flood impacts and services the heavy vehicle network more effectively.	Initiation				Awaiting notification of grant funding to proceed with design development for the current proposal.		
Urban Construction									
Dogwood Road	Bungwahl	Combined with Horse Point Road (rural construction) - 6m seal - project is to reduce sediment loads on Smiths Lake - 1400m.	Initiation	Oct-20	Dec-20		Pavement design being developed.		
Forest Lane	Old Bar	Construction of a bitumen sealed road between Saltwater Rd and currently constructed section of Forest Lane, approx. 600m. Phased construction of intersection with Saltwater Rd.	Initiation				Project scope being developed.		
Settlers Way	Tea Gardens	TBA	Initiation				Project scope being developed.		
Urban Rehabilitation									
Queen Street - Stage 3	Gloucester	Reconstruction of road pavement from Church St to Barrington St, including K&G and drainage works - approx. 210m	Execution	Feb-20	Sep-20		Completed.		Some variations due to poor subgrade have been experienced.
Primrose Street	Wingham	Reconstruction of road pavement from Isabella St to Cagnet St, upgrade stormwater and replace sections of K&G - approx 340m	Execution	Mar-20	Dec-20		Farquhar to Cagnet sealed in early September. Farquhar to Isabella commenced in late September.		Poor subgrade and unplanned improvements to kerb and gutter have resulted in additional expenses.
Farquhar Street	Wingham	Reconstruction of road pavement from Bent St to Queen St, including K&G - approx. 450m	Planning - 2	Dec-20	May-21		Construction programmed to commence after Primrose, which has slipped due to unsuitable subgrade.		
Cornwall St/Marathon St/Olympia St	Taree	Reconstruction of road pavement from Whitbread St to Whitbread St, including K&G - approx. 290m	Execution	Aug-20	Dec-20		Road pavement works commenced.		
Muldoon Street - Stage 1	Taree	Reconstruction of road pavement from Railway Crossing to Whitbread St, replace sections of K&G, install section of drainage blanket, asphalt surface - approx. 540m	Execution	May-20	Aug-20		Completed.		
Muldoon Street - Stage 2	Taree	Reconstruction of road pavement from Patricia Avenue to Whitbread St, including K&G - approx. 520m	Planning - 2	TBA	TBA		Design being initiated. Fixing Local Roads funding available this financial year.		
Muldoon Street - Stage 3	Taree	Reconstruction of road pavement from Wingham Rd to Railway Crossing, asphalt surface - approx. 400m	Planning - 2	21/20			Currently programmed for next financial year.		
Blackhead Rd	Blackhead/Hallidays Point	Reconstruction of road pavement from Diamond Beach Rd to start of K&G on LHS near caravan park entrance, including widening - approx. 400m	Execution	Jun-20	Nov-21		Works paused for October School Holidays.		
Clements St	Gloucester	Reconstruction of road pavement from roundabout to Ravenshaw St, including balance of K&G and subsoil drainage - approx. 250m	Initiation	Oct-20	Dec-20		Design being fast tracked, works commencing late October/early November.		
Cowper St - stage 1	Taree	Mixture pavement reconstruction/asphalt overlay between Manning River Drive to St Vincent St, including footpath work and upgrades to drainage and refreshing traffic management infrastructure - approx. 500m	Initiation	Apr-21	Jul-21		Design consultant engaged.		
Cowper St - stage 2	Taree	Mixture pavement reconstruction/asphalt overlay between St Vincent St to Oxley St, including footpath work and upgrades to drainage and refreshing traffic management infrastructure - approx. 210m	Initiation	Jul-21	Sep-21		Design consultant engaged. Currently programmed for next financial year.		
Victor Ave	Forster	Reconstruction of road pavement and asphalt surface between Murray Ave and Royal Cl - approx. 450m	Initiation	Feb-21	Apr-21		Project design being initiated.		
Cavill Ave	Forster	Reconstruction of road pavement and asphalt surface between King George Parade and Elizabeth Parade - approx. 285m	Initiation	Oct-20	Dec-20		Project design being initiated.		
Coorilla St	Hawks Nest	Reconstruction of road pavement from Coorilla St through to park amenities and Caravan Park, upgrade parking and signage, asphalt - approx. 200m	Initiation	Oct-20	Nov-20		Project design being initiated.		

Project	Location	Scope of Works	Current Phase	Construction		Project Status	Current Progress	Financial Status	Financial Commentary
				Start	Finish				
Ogden St	Tea Gardens	Reconstruction of road pavement from Witt St to Hagon St, formalise school parking, asphalt, drainage upgrade, resurface Hagon St with asphalt - approx. 110m + 60m	Initiation	Sep-20	Oct-20		Project design being initiated.		
Likely St	Forster	Reconstruction of road pavement from Kularoo Dr to existing K&G, widening road pavement, K&G, asphalt, reinstate traffic calming, install required drainage systems, rectify traffic signage - approx. 500m	Initiation	Feb-21	Mar-21		Project design being initiated.		
Pipers Bay Dr	Forster	Reconstruction of road pavement between Carribbean Ave and Victor Ave, asphalt - approx. 250m	Initiation	Mar-21	May-21		Project design being initiated.		
York St	Taree	Roundabout at intersection with Pulteney St, Blackspot funded - drainage upgrades may be needed	Initiation	TBA	TBA		Project design commenced.		
Rural Rehabilitation									
Hannam Vale Rd	Moorland	Reconstruction of road pavement and widening of sealed pavement, from Bradleys Ln to Brays Ln - approx. 1020m	Execution	May-20	Sep-20		Completed.		
Nowendoc Rd	Mt George	Reconstruction of road pavement and widening of sealed pavement, Norwood Ln to Black Flat Ln - approx. 1200m	Planning - 1	TBA	TBA		Naturally occurring asbestos present onsite, enhanced management plans to be developed for WHS compliance.		
Markwell Road - stage 1	Bulahdelah	Reconstruction of road pavement, to Frys Creek Rd - approx. 1500m	Planning - 1	Feb-21	May-21		Project design commenced.		
Markwell Road - stage 2	Bulahdelah	Reconstruction of road pavement, from Frys Creek Rd to Myall River - approx. 980m	Initiation	Jun-21	Aug-21		Project design being initiated.		
Waukivory Rd	Gloucester	Reconstruction of road pavement, starts approx. 1100m from The Bucketts Way - approx. 1130m	Complete				Completed.		
Harrington Rd	Cooperook	Reconstruction of road pavement, approx. from Anthonys Ln past Clunes Ln - approx. 1020m	Initiation	May-21	Jul-21		Project design commenced.		
Bullocky Way	Failford	Reconstruction of road pavement, starts at quarry and beyond Blackbutt Dr - approx. 535m	Initiation	Jan-21	Feb-21		Awaiting brief.		
Boomerang Dr	Blueys Beach	Reconstruction of road pavement, from The Lakes Way - approx. 750m	Initiation	May-21	Aug-21		Scope of project being finalised.		
Lansdowne Rd	Cundletown	Reconstruction of road pavement, from Brimbin Rd to Old Lansdowne Rd, stabilise and overlay, min 7m width - approx. 1040m	Initiation	Mar-21	May-21		Project design commenced.		
Waitui Road	Hannam Vale/Waitui	TBA - approx. 3km	Initiation	May-21			Survey underway.		
Rural Construction									
Wattley Hill Rd	Bungwahl	Construction of a sealed road pavement, from Topi Rd to Barbies Rd, min 6m width, pavement overlay - approx. 970m	Execution	Oct-20	Dec-20		Establishment to site this month.		
Upper Myall Rd - Stage 1	Upper Myall	Construction of a sealed road pavement - extends beyond Little River bridge and Manning Hill Rd - approx. 2.0km	Planning - 2	Aug-21	Sep-21		Designs being developed.		
Upper Myall Rd - Stage multiple	Upper Myall/Waukivory	Construction of a sealed road pavement - Manning Hill Rd to Waukivory Rd - approx. 11.2km	Planning - 1				Strategy being developed for remainder of unsealed portion of road. Forward funding assigned, as projects identified and finalised, works to progress as resources become available.		
Horse Point Rd	Bungwahl	Construction of a sealed road pavement, in conjunction with Dogwood Rd (Urban Const.) - approx. 170m	Initiation	Oct-20	Dec-20		Pavement design being developed.		
Bombah Pt Rd	Bombah Point	Construction of a sealed road pavement - from end of existing seal for approx. 2.4km to National Park boundary	Initiation	Jan-21	Feb-21		Project design commenced.		
Regional Rehabilitation									
Avalon Rd - stage 2	Krambach	Reconstruction and upgrade to road pavement from Krambach to Paterson Lane, includes Fire Station Rd (with change to intersection layout/priority) - approx. 2km	Execution	Mar-20	Nov-20		The second section of this project, at the Krambach end of the site, was sealed in early September. Works are continuing on the remainder of the project with completion programmed for early November.		
Avalon Rd - stage 3	Dyers Crossing	Reconstruction and upgrade to road pavement from Idalorn Close to Wrights Lane - approx. 1.8km	Planning - 2	TBA	TBA		Tender documents being prepared.		
Avalon Rd - stage 4	Dyers Crossing	Reconstruction and upgrade to road pavement from Wrights Lane to Wallanbah Rd - approx. 1.5km	Planning - 2	TBA	TBA		Tender documents being prepared.		
Old Bar Rd - stage 2	Pampoolah	Reconstruction and upgrade to road pavement from motorcycle club to Redbank Cemetery - approx. 820m	Planning - 2	Nov-20	Feb-21		Design being finalised. Project currently proposed to be split into two stages to facilitate break over New Year break for tourism.		

Project	Location	Scope of Works	Current Phase	Construction		Project Status	Current Progress	Financial Status	Financial Commentary
				Start	Finish				
Old Bar Rd - stage 4	Pampoolah /Old Bar	Reconstruction and upgrade to road pavement from Redbank Cemetery to Metz Rd - approx. 1.5km	Planning - 2	TBA	TBA		Design being finalised and services require relocation.		
Old Bar Rd - stage 5	Old Bar	Reconstruction and upgrade to road pavement from Manning Point Rd to Saltwater Rd - approx. 900m	Initiation				Survey commenced.		
Old Bar Rd - stage 6	Old Bar	Reconstruction and upgrade to road pavement from Saltwater Rd to Wyden St - approx. 1.1km	Initiation				Survey commenced.		
Stroud Hill Rd - stage 2	Nooroo	Reconstruction and upgrade to road pavement from Nevilles Rd to rail bridge - approx. 3.15km - to be undertaken in stages	Planning - 2				Design being finalised.		
Wingham Rd - stage 2	Taree	Reconstruction and upgrade to road pavement from Cedar Party Rd to Potoroo Dr - approx. 520m	Planning - 2	TBA	TBA		Design being finalised.		
Wingham Rd - stage 3	Taree	Reconstruction and upgrade to road pavement from Potoroo Dr to Hargreaves Dr approx. 410m	Planning - 2				Design being finalised.		
Wingham Rd - stage 4	Taree	Upgrade to the intersection with Kolodong Rd, scope being considered	Planning - 1				Concept being developed for potential future works.		
Manning River Drive - stage 1	Taree	Reconstruction and upgrade road pavement from Biripi Way to Stitts Creek Bridge, construction of service road and footpath/cycleway - stage 1 is service road and necessary works to support operation	Planning - 2	Oct-20	Nov-20		Design being finalised.		
Manning River Drive - stage 2	Taree	Reconstruction and upgrade road pavement from Biripi Way to Stitts Creek Bridge, footpath/cycleway	Planning - 1				Design being finalised. Will require future funding.		
Isabella St - stage 1	Wingham	Reconstruction and upgrade to road pavement from Dennes St to Primrose St, including streetscape works, drainage - approx. 300m	Planning - 2	Apr-21	Jun-21		Design being progressed.		
Isabella St - stage 2	Wingham	Reconstruction and upgrade to road pavement from Wynter St to Primrose St, including streetscape works - approx. 380m	Planning - 2				Design being progressed for delivery next year.		
Wingham Rd - Youngs Rd	Wingham	Reconstruction and upgrade to road pavement, from 300m west of Youngs Rd to the east, upgraded intersection treatment, road widening - approx. 1.4km	Planning - 2				Design being finalised.		
Gloucester Rd - Bootawa Rd sth - Stage 1	Burrell Creek	Reconstruction and upgrade to road pavement from Bootawa Rd to Latimores Rd + additional section nth of Bo Bo Ck, widening of road pavement - approx. 1070m	Execution	May-20	Aug-20		Practical completion being achieved during October.		
Gloucester Rd - Bootawa Rd sth - Stage 2	Burrell Creek	Final scope of works to be finalised	Initiation				Awaiting brief, programmed to be delivered 2021/22.		
The Lakes Way Corridor									
The Lakes Way (north) - stage 1	Rainbow Flat	Reconstruction of road pavement from Blackhead Rd to Chelmsbrook Rd, asphalt - approx. 810m	Execution	Jun-20	Aug-20		Completed		
The Lakes Way (north) - stage 2	Rainbow Flat	Reconstruction of road pavement from Chelmsbrook Rd to Red Oak Rd - approx. 400m	Planning - 2	TBA	TBA		Design being finalised.		
The Lakes Way (north) - stage 3	Rainbow Flat	To be determined, located between Red Oak Dr and Pacific Highway	Initiation				Scope of works to be identified.		
The Lakes Way - Palm Lakes - stage 1	Forster	Construction of new culvert to facilitate realignment of Dunns Ck, including approach works from the north - approx. 240m	Planning - 2	Apr-21	Jun-21		Design being finalised. Electrical contractors engaged to relocate services.		
The Lakes Way - Palm Lakes - stage 2	Forster	Construction of new roundabout with Southern Parkway and Palms Lake entrance - approx. 130m + side roads	Planning - 2	Jun-21	Oct-21		Design being finalised.		
The Lakes Way - Palm Lakes - stage 3	Forster	Construction of southern approach to existing culvert - approx. 350m	Planning - 1				Design being developed, to be delivered in the future.		
The Lakes Way - Palm Lakes - stage 4	Forster	Removal of old culvert and construction of new pavement- approx. 70m	Planning - 1				Design being developed, to be delivered in the future.		
The Lakes Way - Boolambayte - stage 1	Boolambayte	Reconstruction and upgrade to road pavement from Sawpit Rd towards Pacific Highway, widening and upgrade to stormwater - approx. 3.6km - 1.5km	Planning - 2	TBA	TBA		Design being finalised.		
The Lakes Way - Boolambayte - stage 2	Boolambayte	Reconstruction and upgrade to road pavement from Sawpit Rd towards Pacific Highway, widening and upgrade to stormwater - approx. 3.6km - 2.1km	Planning - 2	2021/22			Design being finalised, to be delivered next financial year.		
The Lakes Way - Wattley Hill Rd	Mayers Flat	Reconstruction and upgrade to road pavement from Wattley Hill Rd towards Pacific Highway in two sections - approx. 610m + 540m	Planning - 2	May-21	Jun-21		Design being finalised.		
The Lakes Way - Mayers Flat	Mayers Flat	Reconstruction and upgrade to road pavement at Parsons Rd - approx. 1350m	Execution	Apr-20	Oct-20		Culverts have been completed and waiting for concrete strength requirements to be met prior to pavement works to start mid-month.		
The Bucketts Way Corridor									
LP02 - stage 3	Tinonee	Reconstruction of road pavement between Tinonee and Bootawa Rd, widening of box culvert, road realignment/widening - approx. 1,200m	Planning - 2	Oct-20	Dec-20		RFQ (Request for Quote) issued.		
LP02 - stage 4	Hillville/ Bootawa	Reconstruction of road pavement from Bootawa Rd for approx. 675m, includes road widening	Planning - 1				Design being finalised, to be delivered next financial year.		
Reidsdale	Stroud Road	Reconstruction and upgrade to road pavement from Reidsdale Rd north, pavement widening, K&G - approx. 340m	Execution	Aug-20	Oct-20		Completed.		
St Clairs	Stroud	Reconstruction and upgrade to road pavement at St Clairs Rd, pavement widening, intersection upgrade - approx. 1000m	Planning - 2	Oct-20	Dec-20		Works programmed to commence.		

Project	Location	Scope of Works	Current Phase	Construction		Project Status	Current Progress	Financial Status	Financial Commentary
				Start	Finish				
Mill Creek	Stroud	Reconstruction and upgrade to road pavement from Mill Ck Bridge for 1.4km north - joins St Clairs, intersection upgrades, K&G, stormwater - approx. 1.4km	Initiation	Jan-21	Apr-21		Design being prepared.		
Allworth	Allworth	Reconstruction and upgrade to road pavement including passing lanes, works in two section @ Allworth Intersection and from Ironstone Rd south, pavement widening, intersection upgrade - approx. 600m + 425m	Planning - 2	Apr-21	Jun-21		Design being finalised.		
Stoney Creek	Limeburners Creek	Reconstruction and upgrade to road pavement either side of Stoney Ck Bridge and Fords Road, pavement widening - approx. 1.9km	Initiation	TBA	TBA		Design being prepared.		
Faukland - Broadgully (84)	Stratford /Forbesdale	Reconstruction and upgrade to road pavement in two sections, 1km north of Avon River bridge to 700m past railway bridge + Fauklands Rd sth for 1km, pavement widening - total approx. 3km	Planning - 2	Aug-20	Feb-21		Works have recommenced on-site.		
Weismantels	Weismantels	Reconstruction and upgrade to road pavement, 400m north of Martins Crossing Rd to 500m of Weismantels Rd, passing lanes, pavement widening - total approx. 1.5km	Planning - 2	Nov-20	Apr-21		Land resumptions being finalised and finalising design for tender documentation.		
Forbesdale (71/72)	Forbesdale	Reconstruction and upgrade to road pavement, Wellards Lane to Faukland Rd, pavement widening - total approx. 3.0km	Planning - 2	Mar-21	Aug-21		Design being finalised.		
Thunderbolts Way Corridor									
Project No. 1 - Giro - stage 2	Baxters Ridge /Bretti	Reconstruction and upgrade to road pavement, significant safety improvements, from Giro Rd extending north - approx. 2km	Planning - 2				Lvl 3 Road Safety Audit being initiated to validate provisional design. Preliminary signage installed to educate motorist of high risks.		
Project No. 2	Mares Run	Reconstruction and upgrade to road pavement, at Hell Hole Rd & CPT 5 Rd (nth) - approx. 2km	Initiation	TBA	TBA		Portion of the project has been delivered, validation process to be undertaken to identify remainder of work to be delivered.		
Project No. 4 - Carsons Lookout	Mares Run/ Baxters Ridge	Reconstruction and upgrade to road pavement, at Baxters Ridge Rd, in two sections (430m & 970m) - approx. 1.4km	Planning - 2	Feb-21	Mar-21		Portion of the project has been delivered, validation process to be undertaken to identify remainder of work to be delivered. Section to be constructed this financial year.		
Project No. 6	Tibbuc	Reconstruction and upgrade to road pavement, from approx. 300m south of Woko Rd and extends to the south, minor realignment works - approx. 1.5km	Planning - 2	Mar-21	May-21		Detailed design currently underway.		
Project No. 9	Baxters Ridge	Reconstruction and upgrade to road pavement, approx 1.2km north of Mountain Ck Trail - approx. 600m	Planning - 2				Majority of the project has been delivered, validation process to be undertaken to identify remainder of work to be delivered.		
Project No. 12a	Barrington	Reconstruction and upgrade to road pavement, Argyl Street, K&G, widening - approx. 420m	Execution	May-20	Sep-20		Completed.		
Project No. 12b	Rookhurst	Reconstruction and upgrade to road pavement from southern side Gloryvale Bridge (extending south) - approx. 490m	Planning - 1				Design being initiated.		
State Road - RMCC Works									
Asphalt overlay	Darawank	Awaiting advice from TfNSW	Planning - 1	TBA	TBA		Awaiting advice from TfNSW		
Failford Rd	Failford	Pavement reconstruction between Drut Rd and Mill Rd, including upgrades to roads safety, approx 680m	Planning - 2	TBA	TBA		Awaiting funding commitment from TfNSW. Design has been completed and is ready for construction.		
Bridges									
Possum Brush Rd Bridge No. 02	Possum Brush	Replacement of timber bridge with 2 lane concrete bridge on Possum Brush Rd over Bungwahl Creek, single span 18m length, width 7.2m	Close Out	Oct-19	Jun-20		Completed		
Emu Creek Bridge	Crawford River	Replacement of timber bridge with 2 lane concrete bridge on Booral Rd over Emu Creek, two spans of 18m (36m total), width 7.2m	Execution	Feb-19	Aug-20		Completed		
Burrell Creek Bridge	Burrell Creek	Replacement of timber bridge with 2 lane concrete bridge on Kimbriki Rd over Burrell Creek, three spans of 15m (45m total), width 7.2m	Close Out	Nov-19	Jul-20		Completed		
McQueen Bridge	Number One	Replacement of timber bridge with 2 lane concrete bridge on Nowendoc Rd over Rowley's River, three spans of 15m (45m total), width 7.2m	Execution	May-20	Oct-20		Roadworks commenced, completion during October.		
Reltons Bridge	Wards River	Replacement of timber bridge with 2 lane concrete bridge on Johnsons Ck Rd over Mammy Johnsons River, single span of 18m, width 7.2m	Execution	Jun-20	Sep-20		Completed		
Wards River Bridge	Wards River	Replacement of timber bridge with 2 lane concrete bridge on Terreel Rd over Wards River, two spans of 18m (36m total), width 7.2m	Execution	Feb-20	Sep-20		Completed		
Gunyah Causeway	Bobin	Reconstruction of concrete causeway on Gunyah Road over Dingo Creek	Planning - 2	May-21	Jun-21		Programmed for May 2021.		
Browns Creek Bridge	Firefly	Replacement of timber bridge with 2 lane concrete bridge on Bunyah Rd over Wallamba River, two spans of 18m (36m total), width 7.4m	Execution	Jun-20	Dec-20		Deck beams to be placed late October.		
Deep Creek Bridge	Wherrol Flat	Replacement of timber bridge with 2 lane concrete bridge on Wherrol Flat Rd over Deep Creek, two spans of 18m (36m total), width 7.2m	Execution	May-20	Oct-20		Bridge deck ready for concrete pour.		

Project	Location	Scope of Works	Current Phase	Construction		Project Status	Current Progress	Financial Status	Financial Commentary
				Start	Finish				
Ashlea Bridge	Wherrol Flat /Wingham	Replacement of heritage listed concrete bridge with 2 lane concrete bridge on Wherrol Flat Rd over Dingo Creek, five spans for a total 104m length - Super T, width 7.2m	Planning - 1				Concept scope of works being developed.		
Bundacree Creek Bridge	Minimbah	Replacement of timber bridge with 2 lane pre-cast concrete culvert on Minimbah Rd over Bundacree Creek, length 11.3m, width 7.2m	Planning - 2	Apr-21	Jun-21		Construction package ready. Works programmed.		
Sheathers Bridge	Hannam Vale	Replacement of temporary steel deck bridge with 1 lane concrete bridge on Hannam Vale Rd over Stewarts River, single span 15m, width 7.2m	Planning - 1	Sep-21	Jan-21		Design initiated.		
The Falls Bridge	Elands	Replacement of timber bridge with 2 lane concrete bridge on Glenwarrin Rd over Brinawa Creek, single span of 15m, width 7.2m	Planning - 1	Jun-21	Sep-21		Design initiated.		
Teatree Ck Bridge	Topi Topi/Bungwahl	Replacement of timber bridge with 2 lane pre-cast concrete culvert on Wattley Hill Rd over Teatree Creek, length 15m, width 7.2m	Planning - 1	Aug-20	Sep-20		Works to be completed in conjunction with roadworks on Wattley Hill Rd.		
Parsons Bridge	Bucca Wauka/ Bunyah	Replacement of timber bridge with 2 lane concrete bridge on Little Bunyah Road/Willina Rd over Bunyah Creek, single span of 10m, width 7.2m	Planning - 1	Nov-20	Mar-21		Site investigations completed, design being initiated.		
Fairbairns Bridge	Forbesdale	Replacement of timber bridge with 2 lane concrete bridge on Fairbairns Rd over Avon River, two spans of 9m (18m total), width 7.2m	Planning - 1	Nov-20	Mar-21		Site investigations completed, design being initiated.		
Killabakh Creek Bridge	Cedar Party	Replacement of timber bridge with 2 lane concrete bridge on Yarratt Rd over Killabakh Creek, single span of 11m, width 7.2m	Planning - 1				Grant funding just announced.		
Cox Bridge	Caparra	Replacement of timber bridge with 2 lane concrete bridge on Caparra Rd over Caparra Creek, four spans of 40m total length, width 7.2m	Initiation				Grant funding just announced.		
Little Tiri Bridge	Knorrit Flat	Replacement of timber bridge with 2 lane concrete bridge on Tiri Rd over unnamed waterway, two spans of 30m total length, width 7.2m	Initiation				Grant funding just announced.		
Lilly Pilly Bridge	Booral/ Stroud	Replacement of timber bridge with 2 lane pre-cast concrete culverts with headwalls and soil overfill on Booral-Washpool Rd over Lilly Pilly Creek, length approx. 6m, width 7.2m	Initiation				No current funding, preliminary/detailed design in prep for future grant funding.		
Lauries Bridge No.01	Moppy	Replacement of timber bridge with 1 lane concrete bridge on Moppy Creek Rd over Barrington River, single span of 21m, width 5m	Initiation				No current funding, preliminary/detailed design in prep for future grant funding.		
Yellokok bridge	Moppy	Replacement of timber bridge with 1 lane concrete bridge on Moppy Rd over Yellokok Creek, single span of 7.5m, width 5m	Initiation				No current funding, preliminary/detailed design in prep for future grant funding.		
Deadbird	Coneac/ Dewitt	Replacement of timber bridge with 1 lane concrete bridge on Curricabark Rd over Wildcattle Creek, single span of 9.2m, width 5m	Initiation				No current funding, preliminary/detailed design in prep for future grant funding.		
Kings Creek Bridge	Krambach	Replacement of timber bridge with 1 lane concrete bridge on Bidners Lane over Kings Flat Creek, two spans of 16m (32m total), width 5m	Initiation				No current funding, preliminary/detailed design in prep for future grant funding.		
Wrights Lane	Dyers Crossing	Natural Disaster Project located on Wrights Lane over Nabiac Creek. Installation of precast concrete culvert.	Planning - 2	TBA	TBA		RFQ awarded, works being initiated.		
Craven Close	Gloucester	Natural Disaster Project located on Craven Close at unnamed waterway. Installation of precast concrete culvert.	Planning - 2	TBA	TBA		RFQ awarded, works being initiated.		
Mooral Ck Bridge #6		Natural Disaster Project located on Moorall Ck Rd at unnamed waterway. Installation of precast concrete culvert.	Planning - 1	TBA	TBA		Scope of works being developed, design being sourced.		
Other Internal Council Works									
Dredging program - Tuncurry	Tuncurry	Dredging of Tuncurry navigation channel, 7,000m ³ to be relocated to Nine Mile Beach	Planning - 1	TBA	TBA		Works awaiting issue of licence.		
Dredging program - Myall River	Hawks Nest	Dredging of the eastern channel of 120,000m ³ , 100,000m ³ to stockpile and 20,000m ³ to Jimmys Beach	Execution	May-20	Oct-20		Works on program to finish during October.		
Dredging program - Farquar	Farquar	Maintenance dredging of three sites at Farquhar Inlet a total of 20,000m ³ , Manning River South site spoil being relocated to an adjacent sand island, Scotts Creek and Farquhar Park Channel spoil being relocated to the surf zone at Old Bar Beach	Planning - 1	May-21	Jun-21		Waiting for issue of licence, REF constraints restrict works to non bird breeding season.		
Bucketts Way Landfill - New Cell	Tinonee	Construction of a new landfill cell at The Bucketts Way Landfill	Planning - 1	TBA	TBA		Initiation of support for waste management team.		
Tuncurry Mens Shed - solar power		Community Solar Project - 40kW to be installed on Tuncurry Waste Transfer Station roof. It is anticipated that this will fully power the complete footprint of the Tuncurry Waste Transfer Station, with excess power fed back into the grid	Planning - 1	TBA	TBA		Grant funding announced to initiate project.		
Urban Stormwater Construction									
Booral Rd	Girvan	Rock lining and pipe extension	Initiation	TBA	TBA		Awaiting project brief.		
Cunningham St	Pindimar	Construction of approx. 120m concrete V-drain and outlet structure into Nelsons Bay.	Initiation	TBA	TBA		Brief received.		
Yallambee St	Coomba Park	Scope being developed	Planning - 1	TBA	TBA		Investigations of site have commenced.		

Project	Location	Scope of Works	Current Phase	Construction		Project Status	Current Progress	Financial Status	Financial Commentary
				Start	Finish				

LEGEND

Project Status	Financial Status
Not programmed for construction this financial year	Expenditure forecast within original budget
Project is on Schedule	Expenditure forecast over budget but manageable within program budget
Project is in Construction	Expenditure is over budget and outside approved program
Project is behind schedule yet no detriment to Operational Plan	
Project is behind schedule and will impact on delivery of Operational Plan	
Project Completed	

Current Phase

Initiation	Initial scope of works being developed and approved.
Planning - 1	Investigation underway and project plans being developed.
Planning - 2	Detailed design, preparation of permits, tendering, etc.
Execution	On-site construction underway.
Close Out	Reporting, lessons learned, updating asset registers.